

OL/BPS WEEKLY REPORT - PERIOD ENDING 17 MAY 1983

I. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/DDCI:

NO TASKS.

STAT

II. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

NEW HEADQUARTERS

A. A DRAFT AGREEMENT WAS RECEIVED FROM THE VIRGINIA DEPARTMENT OF HIGHWAYS AND TRANSPORTATION (VDH&T) THAT COVERS PROPOSED IMPROVEMENTS TO ROUTE 123. WHILE THERE ARE SEVERAL TROUBLESOME PARAGRAPHS, VDH&T REPRESENTATIVES APPEAR TO BE WILLING TO ACCEPT PROPOSED CHANGES.

STAT

B. A DESIGN TEAM IS AT HEADQUARTERS THIS WEEK WORKING WITH REPRESENTATIVES FROM THE OFFICES OF TECHNICAL SERVICE, SIGINT OPERATIONS, SECURITY, AND IMAGERY ANALYSIS ON FUNCTIONAL LAYOUT OF SPECIAL SPACES.

STAT

C. SOIL BORINGS ARE PROCEEDING AHEAD OF SCHEDULE. IT IS ESTIMATED THAT BORINGS WILL BE COMPLETED DURING THE NEXT WEEK. PRELIMINARY RESULTS INDICATE VERY FEW ROCK PROBLEMS IN THE VARIOUS CONSTRUCTION AREAS.

STAT

D. CITIZEN ANXIETIES HAVE BEEN STIMULATED BY A NATIONAL CAPITAL PLANNING COMMISSION (NCPC) REGIONAL PLANNING PAPER RECENTLY CIRCULATED TO LOCAL CITIZEN GROUPS FOR COMMENT. THIS HAS RESULTED IN A NUMBER OF TELEPHONE CALLS AND LETTERS TO THE AGENCY, NCPC, VDH&T, AND REPRESENTATIVE WOLF. THE SOLE ISSUE OF CONCERN IS THE NATURE AND EXTENT OF PROPOSED IMPROVEMENTS TO ROUTE 123.

STAT

III. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

NONE.

STAT

CHIEF, BUILDING PLANNING STAFF, OL

STAT

DISTRIBUTION:
Orig & 1 - D/L
1 - C/P&PS/OL